



Upper Rio Grande Flood Control Projects

International Boundary and Water Commission
United States Section
Engineering Services Division

October 6, 2011



International Boundary and Water Commission United States Section

WHY PERFORM LEVEE IMPROVEMENTS

- FEMA is updating flood insurance maps.
- In September 2005, FEMA sent notice to USIBWC requiring USIBWC to certify all levees in El Paso, Hudspeth, and Dona Aña Counties.
- Given the certification requirements, USIBWC was not able to certify the levees at that time.
- Levees required to be certified and accredited to be shown as providing flood protection from the 1% chance storm (100-year flood).
- Flood protection must include minimum 3 feet of freeboard
- Flood protection must ensure structural integrity of levee



International Boundary and Water Commission United States Section

AMERICAN RECOVERY & REINVESTMENT ACT

Upper Rio Grande Flood Control Project – \$115.4 million
ARRA funds


- \$75.3 Million, New Mexico, Congressional District 2
- \$27.2 million, El Paso County, Congressional District 16
- \$6.1 million, Hudspeth County, Congressional District 23
- \$6.8 million, Presidio County, Congressional District 23

\$220 million of ARRA fund were appropriated to USBIWC
on February 17, 2009.



International Boundary and Water Commission United States Section

TYPICAL NEW LEVEE






International Boundary and Water Commission United States Section

TYPES OF LEVEE FAILURES

Riverside

Landside





International Boundary and Water Commission United States Section


CURRENT AREA LEVEE PROJECTS

- Hatch Levee Improvements
- Mesilla Levee Improvements, Phase 1
- Mesilla Levee Improvements, Phase 2
- Canutillo Levee Improvements
- Sunland Park Levee Improvements
- Canutillo Levee Design, Phase 2
- Vado Levee Design
- Courchesne & NEMEXAS Levee Design
- Riverside to Fabens Levee Design



International Boundary and Water Commission United States Section

HATCH LEVEE IMPROVEMENTS




Hatch Siphon to Bignell Arroyo
(west levee)

- 13.7 miles of levee
- \$7.9 Million contract to Milestone Excavation, Inc.
- Notice to Proceed issued February 3, 2010
- Anticipated completion November 2011
- All complete except for 3 sluice gates (99)%



International Boundary and Water Commission United States Section


CANALIZATION PROJECTS





International Boundary and Water Commission United States Section

MESILLA PHASE 1




Mesilla Phase 1 – Purple Line
Shalem Colony Bridge to Mesilla Dam
(west levee)
Mesilla Dam to Vado Bridge
(east and west levee)

- 33.4 miles of levee
- \$31.1 million contract to Lakeshore Engineering Services, Inc.
- Notice to Proceed issued January 25, 2010
- Anticipated completion September 2011
- 29 miles of embankment complete – 87%



International Boundary and Water Commission United States Section

MESILLA PHASE 2




Mesilla Phase 2 – Brown Line
Leasburg to Mesilla Dam
(east levee)

- 19.6 miles of levee
- \$14.8 million contract to Briston Construction LLC
- Notice to Proceed issued September 25, 2010
- Anticipated completion February 2012
- 14.2 miles of embankment complete – 72%



CANUTILLO PHASE 1




Canutillo 1 – Black Line
Vado Bridge To Vinton Bridge
(east and west levees)
Vinton Bridge to Borderland Bridge
(west levee)

- 28.6 levee miles
- \$19.3 million contract to Milestone Excavation, Inc.
- Notice to Proceed issued February 3, 2010
- Anticipated completion February 2012
- 28.6 miles of embankment complete – 100%
- Floodgates remaining



International Boundary and Water Commission United States Section

SUNLAND PARK




Sunland Park – Green Line
Borderland Bridge To Power Plant
(east and west levees)

- 12.8 miles of levee
- \$9.2 million awarded to Ultimate Concrete LLC
- Notice to Proceed issued September 28, 2010
- Anticipated completion February 2012
- 1.6 miles of embankment complete – 35%



International Boundary and Water Commission United States Section

VADO LEVEE DESIGN




Vado – Orange Line
(east levee)

- Design - 1.1 miles of levee
- \$0.61 million awarded to Tetra Tech, Inc.
- Design complete
- Construction estimated in 2013



International Boundary and Water Commission United States Section

CANUTILLO PHASE 2 DESIGN




Canutillo Phase 2 – Red Line
Vinton Bridge to Borderland Bridge
(east levee)

- Design - 5.7 miles of levee
- \$1.8 million design contract awarded to URS Group, Inc.
- Notice to Proceed issued on June 17, 2010
- Anticipated completion December 2011
- 90% design complete
- Construction estimated in 2014 through 2016



International Boundary and Water Commission United States Section

COURCHESNE & NEMEXAS REACH DESIGNS




Courchesne – Pink Line
(east levee)

- Design - 3.8 miles of levee
- \$1.2 million design contract awarded to URS Group, Inc.
- Notice to Proceed issued September 17, 2010
- Anticipated completion October 2011
- 90% design complete
- Construction estimated in 2017



International Boundary and Water Commission United States Section

SOCORRO TO FABENS



Socorro, TX to Fabens, TX – Red Line
Ysleta Bridge to Fabens

- Design - 15.7 miles of levee
- \$1.8 million design contract awarded to URS Group, Inc.
- Notice to Proceed issued September 24, 2010
- Anticipated completion October 2011
- 90% design complete
- Construction estimated in 2014 or later



International Boundary and Water Commission

United States Section

Engineering Services Division

Construction Branch

4171 N. Mesa, Ste C-100

El Paso, TX 79902

(915) 832-4759

Andrea Glover, PE

(915) 832-4747



International Boundary and Water Commission

United States Section

Engineering Services Division

Construction Branch

4171 N. Mesa, Ste C-100

El Paso, TX 79902

(915) 832-4759